

YOUR LOGO HERE

Upload yours or we design one

INSTALLATION WORK ORDER

(555) 555-0100 | hello@yourcompany.com

Property 123 Example Street, Anytown, FL 00000**Homeowner** Mr. and Mrs. Smith**Issued** October 24, 2026**Work** Permanent roof line lighting, bronze**Total run** Approximately 330 linear feet, including approximately 60 feet inside the pool enclosure (first floor roof line and soffit)**Install window** Fri Oct 30 and Sat Oct 31, or Mon Nov 2 and Tue Nov 3**Installer** _____**Rate** \$6.00 per linear foot**Caulk and conduit** \$100.00 additional**Job total** **\$2,080.00** (\$1,980.00 for approximately 330 linear feet, plus \$100.00 for caulk and conduit)

SCOPE OF WORK

- Install approximately 330 linear feet of bronze permanent lighting across the first floor and second floor rooflines and soffits, in the areas shown in the attached photos.
- The homeowner currently has holiday lights installed. The track and lights go everywhere those existing lights are.
- Include the roof line and soffit inside the enclosed pool area on the first floor, approximately 60 feet. This footage is part of the 330 total.
- Photos show where lights are needed and where the jumps are. Please walk the property against the photos before starting.

YOUR LOGO

YOUR COMPANY NAME

(555) 555-0100 | hello@yourcompany.com | yourcompany.com

123 Your Street, Your City, ST 00000

POWER SUPPLIES AND ENCLOSURE

- Two power supplies are required. One feeds the first floor, one feeds the second floor.
- Mount both power supplies inside one enclosure box.
- Mount the enclosure at the existing outlet shown in Photo 1.

JUMPS AND CAULKING

- There are several jumps on the property. Every jump must be caulked in so it is sealed and weatherproof.
- Your Company Name is paying an additional \$100.00 for caulk and conduit, shown in the job total.

WARRANTY, SIX MONTHS

The installer warrants the installation for six months from the date of installation. If anything stops working during that period, the installer will go out and make the repair. Your Company Name pays for any replacement products. The installer is responsible for the labor to make the repair.

COVERED REPAIRS INCLUDE

- A signal amplifier that goes bad
- A strand of lights that goes bad
- A pinched wire that does not show up until later
- Twist-on waterproof connectors that were not fully seated

NOT COVERED

- Firmware updates. The installer is not responsible for these.

ACKNOWLEDGEMENT

By signing, the installer accepts the scope, schedule, price and warranty terms above.

Installer signature and date

Your Company Name

PROJECT PHOTOS

123 Example Street. Photos are referenced in the scope above. Add yours from the job.



Photo 1

Photo 1. Outlet location for the enclosure box and both power supplies



Photo 2

Photo 2. Side yard, utility side of the home



YOUR COMPANY NAME

(555) 555-0100 | hello@yourcompany.com | yourcompany.com
123 Your Street, Your City, ST 00000